


Fibre goes mainstream

- UFB is a significant national broadband upgrade and Chorus and the wider industry in New Zealand are leading the world
- We have completed the first phase
 - Network build is ahead of plan
 - More than 40 RSPs are selling Chorus fibre products
 - All RSPs now offer voice over fibre
- We are about to enter a new phase of UFB fibre goes mainstream
 - Demand for fibre is growing ahead of forecast
 - Emergence of video streaming services
 - The industry is making significant investments in fibre IT systems
- With Chorus' build now well under control, focus has moved to ensuring the installation experience is ready for mainstream

Network build is ahead of plan



PREMISES = TOTAL UFB PREMISES IN CANDIDATE AREA, EXCLUDING GREENFIELDS

Retailers are on board

Around 40 Retail Service Providers (RSPs) are now selling Chorus fibre plans


Lots of different RSPs operate in different regions

Interactive map on:

https://www.chorus.co.nz/at -home/orderingfibre/getting-connected




Uptake varies from area to area














\$50m investment in IT systems to support fibre



Chorus continues to work with the RSPs to transition to our system, which requires RSP systems to be configured to work seamlessly with it.



The ABC of fibre installation



- AGREE A Chorus technician meets with the end user at their property to scope the installation, identify any issues, and agree how the installation will occur
- BUILD Chorus builds any fibre infrastructure that is required within the property boundary without the end user needing to be present
- CONNECT A Chorus technician visits the property and connects up the fibre inside the premise. This also requires the RSP to have provided modems etc to the end user
- The 'Agree and Connect' steps each require the end user to be present
- Each connection is a construction job and each is different

Current performance - volumes

- New UFB connection orders in the three months to end April
- > 13,500
- New UFB connections installed in the three months to end April 11,000
- Number of connections already booked for installation over the next few weeks 5,000
- Number of connection orders requiring further work before an installation can be confirmed (eg RSP action, consents, build)
- > 5,500

Current performance – time to install

Current median time from receipt of an order to completion of the installation for a standard property – **18 calendar days**

- This type of connection represents around 80% of installations
- In more than three quarters of cases either the end user or the RSP schedules the technician visits

Complex installations that require consents, additional design and build work take significantly longer than standard property:

- > Multi-dwelling unit, such as a flat or office median **130 calendar days**
- A property down a right of way median 110 calendar days



Improving the installation experience - reschedules

- Around 30% of "Connect" appointments are being rescheduled
- Installation is a complex process which requires all component parts to have worked seamlessly to avoid a reschedule
- There are around 30 root causes, and each cause will take significant work to reduce
- Of the 30% that are rescheduled:
- > End users asking to change the date about 14%
 - Eg the previously agreed time no long suits
- > The RSP still needs to do something about 3%
 - Eg the modem still needs to be dispatched
- > There is a Chorus issue about 13%
 - Technician not available
 - The build phase is not complete
 - The job has not been provisioned correctly

Opportunities to improve – industry collaboration

> Issue

Improving the experience for end users requires all of the industry to come together on certain aspects

> Solution

- Chorus has taken responsibility for bringing the industry together to agree consistent criteria for the end user experience and respective roles in implementation
- Spark, Vodafone and CallPlus have all been formally involved to date. The findings will be complete in July and shared with the whole of the industry
- All players will get their say

Opportunities to improve - consents

> Issue

- The current consenting regime is onerous and adds significant time to the process
- There are a large number of consent requests that get no response, meaning work can not go ahead

> Solution

 Legislative changes to make the consenting process more straight forward are under consideration by officials

Opportunities to improve – forecasting

Issue

- Demand for fibre has increased beyond industry forecast
- It takes three months to train a Chorus provisioning person
- It takes six months for a Chorus fibre installer to become fully competent and productive, in addition to the three months to recruit

Solution

 Chorus is working closely with the industry to improve and refine overall forecasting to be better able to meet changes in demand

Opportunities to improve – records

Issue

 There is no single industry database that instantly matches fibre availability to property records, which means initial conversations with end users can be unreliable

Solution

- Chorus has made its fibre and property records available to the whole industry through the Chorus Portal IT system
- The Chorus Portal will act as the "single source of truth"

Opportunities to improve – technician skills

> Issue

On occasion the quality of workmanship or the discussions with customers on their premises is not up to standard

> Solution

- Spot checking installations to ensure the proper processes have been followed
- Focusing on technician training and workmanship, including determining the best installation type for property and location

Next steps

- Collaborate with the RSPs on the customer experience programme
- Improvements to forecasting, records and technician skills
- Work with RSPs to transition onto the Chorus Portal
- Look for support on simplification of consenting regime
- Report back on progress