

Note of meeting

St James Quarter Redevelopment, Edinburgh Update Meeting held on 20 June 2016 – Octagon Room, City Chambers

Attendees:

City of Edinburgh Council Andrew Kerr – Chief Executive

Paul Lawrence - Director of Place, Project Owner

Colin Smith - Senior Responsible Officer on behalf of CEC

for the St James Development

Scottish Futures Trust Tony Rose – Infrastructure Director

Neil Rutherford - Senior Associate Director

Scottish Government Andrew Watson - Deputy Director, Financial Strategy

Division

TH Real Estate Martin Perry - Director of Development

Myles White - Director of Retail

Stephen Wicks - Director of Shopping Centres

Mike Prentice - CBRE

Distribution:

Attendees, plus:

Scottish Futures Trust Lynne Ward – Manager, Economic Growth Team

Scottish Government Scott Mackay - Deputy Director, Financial Programme Management

TIAA Henderson Mike Sales – Head of TH Real Estate


Donald Anderson - PPS Scotland


Appendices:

(3) Indemnity Proposal regarding utilities at Picardy Place



Notwithstanding that 90% of the construction cost has been fixed, the risk presented by the Picardy utilities was a risk burden and one that had not been originally envisaged by TH Real Estate.








On 20 Jun 2016, at 13:26, Martin Perry < Martin.Perry@threalestate.com> wrote:


Colin








A failure to conclude the tram element design and logistics of Picardy Place until last month has led to insufficient information being provided to the ESJ contractor to enable pricing to be completed, leading to an inability to provide a final construction cost for the project. This cost certainty cannot now be gained until the end of August at the earliest.





St James Quarter RedevelopmentWithout Prejudice

To be taken to a Memorandum of Agreement

In the event that the Council's elected members agree to proceed with the Tram extension, it is understood from the Section 75 Agreement that should SF3030 Limited or its successors be called upon to make payment in accordance with Clause 4.1 of the Section 75 Agreement then the Council, per Clause 4.2, shall apply the Tram contribution towards the provision of a tram stop at Picardy Place.

It is noted by SF3030 Limited and the City of Edinburgh Council that under the MUDFA Contract, which was managed by tie, utilities under the proposed Tram track slab are reported to have been removed and diverted through the route of the tram track at Picardy.

On that basis, Gardiner & Theobald, the Developer's quantity surveyors, have allowed in the GAM works detail breakdown, see page 19 Picardy Highway works, for the following allowances to be made:

	Sub Total excluding Preliminaries, Overheads & Profit	£1,075,000
ID 26	Over Diversions	£250,000
ID 25	Protection Ducting	£250,000
ID 24	Divert phone / data	£250,000
ID 23	Divert Scottish Power	£250,000
ID 22	Remove water mains	£75,000

Proposal

It is proposed that should utilities not have been removed by tie per the tram track corridor in Picardy and the cost to remove these utilities exceeds £1,075,000, then the Council shall contribute up to £1.40m for utilities removal from the Tram Extension Budget should the tram extension project be approved in summer 2017.

Colin Smith FRICS MAPM 20 June 2016

St James Quarter Redevelopment Without Prejudice

Appendix I York Place / Picardy Place Tram Route GAM Chainages (Drawing No. ESJ-GRO-Z1-GAM-DR-TR-01103)

